

APPENDIX "C"

CERTIFICATE OF SUBSTANTIAL PERFORMANCE

(Form 7 - Construction Remedies Act, S.N.B. 2020, c.29, s.42)

Fown in which	land is located:	Town of River	view				
County in whi	ch land is locate	d:Alber	t County				
Civic address							
		the improvement: er Park - Various Stre		Storm	Sewer	Improvement	and
Contract No:		#24-69					
Name of the O Address for so		Town of River 30 Honour Ho Riverview, NE E1B 3Y9 c/o Annette C	ouse Court 3				
Name of Cont Address for s		Foulem Cons 392 St-Pierre Caraquet, NB	Ouest Boulev				
Name of Proje Address:	ct Engineer (Pay	ment Certifier): EXP Services 555 Mapleton Moncton, NB	lnc. Rd	ak			
2020, c 29 (th Performed" as	e "Act") do here of the	, Project Eng by certify that all wo day of <u>October</u> s as of this date and	rks required 20 <u>24</u> . It i	under th is under	is contra stood tha	act are "Substa at the "warrant	ntially y and
a.		have passed sewer (Attach completed Ap		s, which	were ca	rried out on	Not
b.	All required CCTV sewer video inspections were completed on <u>July 3rd, July 5th, August 7th & August 20th</u> and the video and video reports have been distributed as required. I hereby certify that the condition of the sewer meets or exceeds the requirements as outlined in the latest edition of the Town of Riverview Standard Municipal Specifications.						red. I nts as
C.		have passed water pr				ts, which were o	arried



APPENDIX "C"

- d. All product and material tests conducted throughout the works of this contract have been reviewed and submitted. I hereby certify that the condition of the works meets or exceeds the requirements as outlined in the latest edition of the Town of Riverview Standard Municipal Specifications.
- e. Department of Environment Certificate of Approval, *if any*, and any applicable watercourse alteration approvals are attached.
- f. A letter from the Workers Compensation Board is attached, stating that the contractor whose name appears on the Certificate of Substantial Performance is in good standing and has paid all required premiums in full.

2.	A complete inspection of the works was carried out on <u>September 19, 2024</u> , and those present were: <u>David Kozak, Steven LeBouthillier, Jean-Jacques Michon, Megan Kent</u>						
	The deficiency list was prepared. YesX No (If yes, please attach). All items on the attached deficiency list have been addressed by the contractor and an additional inspection conducted on, by, confirmed that all						
	deficiencies have been corrected and all work completed under this contract to date, meets or exceeds standards as required in the latest edition of the Town of Riverview Standard Municipal Specifications.						
	-OR -						
3.	The total contract price is: \$1,892,430.00 and as per the Act, the contract is considered substantially performed when the cost to complete the contract and the cost to correct all know defect are less than the following: (i) 3% of the first \$250,000 of the contract price, (ii) 2% of the next \$250,000 of the contract price, and (iii) 1% of the balance of the contract price.						
	Based on the above, the cost to complete the contract and the cost to correct all know defects are: \$12,750.00 which is less than \$26,424.30 .						
4.	Is this contract entirely complete? YesNoX If any portion of this contract is not entirely completed, a separate written list identifying all uncompleted items explaining the particulars must accompany this certificate.						
5.	The release of holdback will become due 60 days from the date of signing of this certificate, being the 6 day of <u>December</u> 20 <u>24</u> .						
	Dated: October 7, 2024 Signed: Project Engineer						



APPENDIX "C"

We, the undersigned, do hereby certify that all matters relating to this contract have been completed to our satisfaction and that this Certificate of "Substantial Performance" can be issued.

Date: _	Oct 8.	2024	Signed:	1/0/
				Director Engineering & Works

Cc: Owner

Contractor Consultant



September 19, 2024

MON-23015853-A0

Jean-Jacques Michon, P. Tech. Project Manager Foulem Construction 392 St-Pierre Ouest Boulevard Caraquet, NB E1W 1B7

Re: Contract #24-69 Riverview Storm Sewer Improvement and Infrastructure Renewal - McAllister Park - Various Streets Substantial Completion Site Review

Dear Jean-Jacques Michon,

A Substantial Completion site review was performed on September 19, 2024, with the following present:

Steven LeBouthillier

Town of Riverview

Jean-Jacques Michon -

Foulem Construction

David Kozak

EXP Services Inc.

Megan Kent

EXP Services Inc.


The following items are to be addressed by the contractor expeditiously and to the satisfaction of the Engineer.

- 1. Complete driveway asphalt at civic 39 Keefe and add saw cut in the curb at this location.
- 2. Clean the manhole covers for the following structures:
 - a. STM-M2004
 - b. STM-M2005
 - c. STM-M2006
 - d. STM-M2016
 - e. STM-M2010
 - f. STM-M2013
- 3. Watering of all sod
- 4. Secure chipped curb edge at civic 36 Keefe
- 5. Cut-excess fabric at CB5
- 6. Monitor asphalt segregation at the following locations:
 - a. Civic 39 Grindstone driveway


- b. STA 1+220 to 1+280 Grindstone
- c. McAllister road (North end)
- 7. Use approved sealant/epoxy in the following cracks in the curb:
 - a. Civic 27 Grindstone
 - b. Civic 23 Grindstone
 - c. Sta 1+180
 - d. Civic 3 Keefe
 - e. Civic 416 McAllister
 - f. CB7
 - g. Civic 420 (four total)
 - h. Civic 428 McAllister
 - i. Civic 441 McAllister
 - j. CB12
- 8. Shorten drainage tile in the following catch basins:
 - a.-CB2
 - b. CB9
 - c. CB12
- 9. Monitor STM-M2015 frame tilt.
- 10. Check CB8 for ICD requirement.
- 11. Adjust-water-curb-stops.
- 12 Lower existing sanitary manhole beside M1866.
- 13. Monitor seal asphalt at civic 10 Wallace.
- 14. Remove dead-branch at Civic 521 McAllister.

್ ехр.


Photos:




Item No. 1



Item No. 3



Item No. 2a



Item No. 4





Hem-No.-5



Item No. 7a



Item No. 6a




Item No. 7b






Item No. 7c



Item No. 7f




Item No. 7d



Item No. 7g






Item No. 7g



Item No. 7i




Item No. 7h



Item No. 7j





Item No. Sa



Item No. 13



Item No. 9



Please	advise	the consi	iltant when	the above	noted items	have been	addressed

Sincerely,

Megan Kent, E.I.T. EXP Services Inc.



SUBSTANTIAL COMPLETION DEFICIENCY RETENTION ESTIMATE

CONTRACT: Riverview Storm Sewer Improvement and Infrastructure Renewal McAllister Park - Various Streets

Contract #24-69

OWNER: Town of Riverview

CONTRACTOR: Foulem Construction Lteé

CONSULTANT: EXP Services Inc.

DATE: September 29, 2024

BY: JNC

ITEM		UNIT OF	EST.	UNIT	ESTIMATED
NO.	DESCRIPTION	MEASURE	QUANTITY	RATE	AMOUNT
1	Complete driveway asphalt at civic 39 Keefe and add saw cut in the curb at this location. (COMPLETED 09/20/2024)	Lump Sum	1	\$ 3,000.00	\$ 3,000.00
2	Clean the manhole covers for the following structures: a. STM-M2004 (COMPLETED 09/20/2024) b. STM-M2005 (COMPLETED 09/20/2024) c. STM-M2006 (COMPLETED 09/20/2024) d. STM-M2016 (COMPLETED 09/20/2024) e. STM-M2010 (COMPLETED 09/20/2024) f. STM-M2013 (COMPLETED 09/20/2024)	Lump Sum	1	\$ 3,000.00	\$ 3,000.00
3	Watering of all sod (COMPLETED 09/25/2024)	Lump Sum	1	\$ 1,500.00	\$ 1,500.00
4	Secure chipped curb edge at civic 36 Keefe	Lump Sum	1	\$ 500.00	\$ 500.00
5	Cut excess fabric at CB5 (COMPLETED 09/19/2024)	Lump Sum	1	\$ 250.00	\$ 250.00
6	Monitor asphalt segregation at the following locations: a. Civic 39 Grindstone Driveway b. Station 1+220 ti 1+280 Grindstone c. McAllister Road (north)	Lump Sum	1	.	\$ -
7	Use approved sealant/expoxy in the following cracks in the curb: a. Civic 27 Grindstone Drive b. Civic 23 Grindstone Drive c. Station 1+180 Civic 23 Grindstone Drive d. Civic 3 Keefe Court e. Civic 416 McAllister Road f. CB7 Civic 416 McAllister Road g. Civic 420 (four total) McAllister Road h. Civic 428 McAllister Road j. Civic 441 McAllister Road j. CB12 Civic 18 Wallace Court	Lump Sum	1	\$ 2,500.00	\$ 2,500.00
8	Shorten drainage tile in the following catch basins: a. CB2 (COMPLETED 09/19/2024) b. CB9 (COMPLETED 09/19/2024) c. CB12 (COMPLETED 09/19/2024)	Lump Sum	1	\$ 750.00	
9	Monitor STM-M2015 frame tilt	Lump Sum	1	\$ -	\$ -
10	Check CB8 for ICD requirement	Lump Sum	1	\$ 1,000.00	\$ 1,000.00
11	Adjust water curb stops (COMPLETED 09/19/2024)	Lump Sum	1	\$ 1,000.00	\$ -
12	Lower existing sanitary manhole beside M1866 (COMPLETED 09/19/2024)	Lump Sum	1	\$ 500.00	\$ -
. 13	Monitor seal asphalt at Civic 10 Wallace Court	Lump Sum	1	\$ -	\$ -
14	Remove dead branch at Civic 521 McAllister Road (COMPLETED 09/19/2024)	Lump Sum	1	\$ 250.00	
	Subtotal				\$ 12,750.00
	HST (15%)				\$1,912.50
	TOTAL (taxes included)		1		\$ 14,662.50